BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	"Consultancy services for preparation of Detailed Project Report (DPR) for the work of Providing Sclulptures / Murals at Parks, Lakes and Junctions in yelahanka Assembly Constituency"
2	Sanctioned Estimate No. And Date	**JOB NUMBER** 009-21-000007
3	Name of the Contractor	**Sri Karthick Rechan R (Rudraprasad Consultants)**
4	Time Stipulated for Completion of work	———
5	Date of Commencement	07/10/2020
6	Date of Completion:	04/11/2020
7	Measurment Recorded	
	M.B No	1159
	Page No	115852 - 53
8	Name of the Office/ Officials incharge of the work	———
	1) Asst. Exe.Engineer	Sri. Ramanjeevaiah –
	2) Asst. Engineer	Sri. Narasimaiah –

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
2000 lakhs	1.85 lakhs	—	—	—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub. Divisor
(BBMP Yhk. Zn)
Yelahanka, Bangalore

Executive Engineer,
Yelahanka Division,
BBMP Bangalore 64